

# NEWS RELEASE

**Release Time** IMMEDIATE  
**Date** 23 April 2008  
**Number** 15/08

## BHP BILLITON QUARTERLY REPORT ON EXPLORATION AND DEVELOPMENT ACTIVITIES QUARTER ENDED 31 MARCH 2008

This report covers the Company's exploration and development activities for the quarter ended 31 March 2008. This report together with the Production Report represents the Interim Management Statement for the purposes of the UK Listing Authority's Disclosure and Transparency Rules. There have been no significant changes to the financial position of the Group in the quarter ended 31 March 2008. Unless otherwise stated, BHP Billiton's interest in the projects referred to in this report is 100 per cent and references to project schedules are based on calendar years.

### DEVELOPMENT

First production was successfully achieved at Yabulu during the quarter ended 31 March 2008. This project will not be reported in future Exploration and Development Reports.

During the quarter Newcastle Third Port Project (energy coal), Douglas-Middelburg Optimisation (energy coal) and North West Shelf North Rankin B (petroleum) were sanctioned.

PROJECT AND OWNERSHIP	SHARE OF APPROVED CAPEX US\$M	INITIAL PRODUCTION TARGET DATE	PRODUCTION CAPACITY (100%)	QUARTERLY PROGRESS
<b>Petroleum Projects</b>				
Neptune (US) 35% Oil/Gas	405	Mid CY08	50,000 barrels of oil and 50 million cubic feet gas per day	Revised schedule due to structural anomalies in the hull. See News Release dated 25 March 2008. Offshore hookup and commissioning completed. Drilling of the sixth well in progress with five of the seven wells completed.
North West Shelf Angel (Australia) 16.67% Oil/Gas	200	End CY08	800 million cubic feet gas per day and 50,000 bpd condensate	On schedule and budget. Topsides successfully installed.
North West Shelf Train 5 (Australia) 16.67% LNG	350	Late CY08	LNG processing capacity of 4.2 million tpa	On schedule and budget. On-site construction and hookup continued.
Shenzi (US) 44% Oil/Gas	1,940	Mid CY09	100,000 barrels of oil and 50 million cubic feet gas per day	On schedule and budget. Hull arrived in Gulf of Mexico. Export pipelines and infield flowlines installed. Drilling of third well in progress with two wells completed.

PROJECT AND OWNERSHIP	SHARE OF APPROVED CAPEX US\$M	INITIAL PRODUCTION TARGET DATE	PRODUCTION CAPACITY (100%)	QUARTERLY PROGRESS
Pyrenees (Australia) 71.43% <b>Oil/Gas</b>	1,200	1H CY10	96,000 barrels of oil and 60 million cubic feet gas per day	On schedule and budget. Floating Production Storage and Offtake (FPSO) conversion continued. Topside module construction commenced.
Bass Strait Kipper (Australia) 32.5% - 50% <b>Gas/Gas Liquids</b>	500	CY11	10,000 bpd condensate and processing capacity of 80 million cubic feet gas per day	On schedule and budget. Contracts executed for subsea equipment and umbilicals.
North West Shelf North Rankin B Gas Compression (Australia) 16.67% <b>LNG</b>	850	CY12	2,500 million cubic feet gas per day	New gas compression platform to be constructed adjacent to the existing North Rankin A platform. Approval announced, see News Release dated 31 March 2008.
<b>Minerals Projects</b>				
Alumar – Refinery Expansion (Brazil) 36% <b>Alumina</b>	725	Q2 CY09	2 million tpa of alumina	On revised schedule and budget. Engineering has been completed, procurement is well advanced and construction is nearing 50% completion.
Yabulu (Australia) 100% <b>Nickel</b>	556	Q1 CY08	45,000 tpa nickel	Project was completed and first production achieved during the quarter.
Cliffs (Australia) 100% <b>Nickel</b>	139	1H CY08	360,000 tpa nickel ore	On schedule and budget. Total project progress is 58% complete.
Iron Ore (Western Australia) RGP4 86.2% <b>Iron Ore</b>	1,850	1H CY10	26 million tpa additional iron ore system capacity	On schedule and budget in local currency. Engineering progress is now over 80% complete and construction progress over 20% complete.
Samarco Third Pellet Plant (Brazil) 50% <b>Iron Ore</b>	590	1H CY08	7.6 million tpa additional iron ore capacity	On schedule and budget in local currency. Commissioning activities have commenced.
Gemco (Australia) 60% <b>Manganese</b>	110	1H CY09	Additional 1 million tpa manganese concentrate	On schedule and budget. Project civil construction is underway and procurement activities progressing well.
Newcastle Third Port Project (Australia) 35.5% <b>Energy Coal</b>	390	End CY10	Export coal loading facility 30 million tpa	On schedule and budget. Project sanctioned during quarter. See News Release dated 22 January 2008. Earthworks contractors have been mobilised and dredging has commenced.

PROJECT AND OWNERSHIP	SHARE OF APPROVED CAPEX US\$M	INITIAL PRODUCTION TARGET DATE	PRODUCTION CAPACITY (100%)	QUARTERLY PROGRESS
Klipspruit (South Africa) 100% Energy Coal	450	2H CY09	Incremental 1.8 million tpa export coal  Incremental 2.1 million tpa domestic	On schedule and budget. All main contracts placed, with construction underway across the site.
Douglas-Middelburg Optimisation (South Africa) 100% Energy Coal	975	Mid CY10	10 million tpa export thermal coal and 8.5 million tpa domestic thermal coal.	The project was sanctioned during the quarter. See News Release dated 29 February 2008.

### **MINERALS EXPLORATION**

BHP Billiton continued to pursue global exploration opportunities for key commodities of interest utilising both in-house capabilities and partnerships.

Grassroots exploration continued on diamond targets in Angola and the Democratic Republic of Congo (DRC), on copper targets in Australia, Chile, Mongolia, the DRC and Kazakhstan; and on nickel targets in Australia, Russia, Brazil and Africa. Exploration for iron ore, coal and bauxite was undertaken in a number of regions including Australia, South America, Russia and West Africa.

For the nine months ended 31 March 2008, BHP Billiton spent US\$437 million on minerals exploration of which US\$353 million was expensed.

### **PETROLEUM EXPLORATION**

Exploration and appraisal wells drilled during the quarter or in the process of drilling as at 31 March 2008.

WELL	LOCATION	BHP BILLITON EQUITY	STATUS
Thebe-2	Exmouth Plateau Western Australia WA-346-P	100% BHP Billiton and operator	Drilling ahead.
Snarf-1	Browse Basin Western Australia WA-275-P	20% BHP Billiton (Woodside operator)	Waiting on rig to continue drilling.
Warrabkook-1	Browse Basin Western Australia WA-303-P	25% BHP Billiton and operator	Dry hole. Plugged and abandoned.

Petroleum exploration expenditure for the nine months ended 31 March 2008 was US\$479 million of which US\$240 million was expensed.

Further information on BHP Billiton can be found on our website: [www.bhpbilliton.com](http://www.bhpbilliton.com)

**Australia**

Emma Meade, Media Relations  
Tel: +61 3 9609 2896 Mobile: +61 409 199 236  
email: [Emma.Meade@bhpbilliton.com](mailto:Emma.Meade@bhpbilliton.com)

Leng Lau, Investor Relations  
Tel: +61 3 9609 4202 Mobile: +61 403 533 706  
email: [Leng.Y.Lau@bhpbilliton.com](mailto:Leng.Y.Lau@bhpbilliton.com)

**United States**

Tracey Whitehead, Investor & Media Relations  
Tel: US +1 713 599 6100 or UK +44 20 7802 4031  
Mobile: +44 7917 648 093  
email: [Tracey.Whitehead@bhpbilliton.com](mailto:Tracey.Whitehead@bhpbilliton.com)

**United Kingdom & South Africa**

Andre Liebenberg, Investor Relations  
Tel: +44 20 7802 4131 Mobile: +44 7920 236 974  
email: [Andre.Liebenberg@bhpbilliton.com](mailto:Andre.Liebenberg@bhpbilliton.com)

Illtud Harri, Media Relations  
Tel: +44 20 7802 4195 Mobile: +44 7920 237 246  
email: [Illtud.Harri@bhpbilliton.com](mailto:Illtud.Harri@bhpbilliton.com)

BHP Billiton Limited ABN 49 004 028 077  
Registered in Australia  
Registered Office: 180 Lonsdale Street  
Melbourne Victoria 3000 Australia  
Tel +61 1300 55 4757 Fax +61 3 9609 3015

BHP Billiton Plc Registration number 3196209  
Registered in England and Wales  
Registered Office: Neathouse Place  
London SW1V 1BH United Kingdom  
Tel +44 20 7802 4000 Fax +44 20 7802 4111